

## 2007 COUNTY ROADWORK LIST

TOWNSHIP	ROAD NAME	OPERATION	TOTAL PROJECT COST ESTIMATE	
ALBION	Division Dr/Erie Rd from Albion City at Clark St to the east county line	Single Seal	\$ 13,872	COMPLETED
	F Drive South from 25 1/2 Mile Rd to 1 mile east of 25 1/2 Mile Rd	Single Seal	13,600	COMPLETED
	30 Mile Rd from M-60 to Homer Township line	Single Seal	2,720	COMPLETED
	B Drive South from 25 1/2 to 24 Mile Rd	Hot Mix Asphalt 1 1/2"	122,536*	COMPLETED
ATHENS	N Drive South from 6 Mile Rd to M-66	Single Seal	21,488	COMPLETED
	1 1/2 Mile Rd from Q to S Drive South	Single Seal	13,600	COMPLETED
BEDFORD	Waubascon Rd from Kirby to Halbert Rd	Single Seal	5,440	COMPLETED
	48th St from Meachem to CE Ave	Single Seal	3,400	COMPLETED
	Meachem Rd from the west county line to Uldriks	Single Seal	25,767	COMPLETED
BURLINGTON	N Drive South from 11 Mile Rd to 2 miles west of 11 Mile Rd	Single Seal	27,200	COMPLETED
CLARENCE	V Drive North from 26 to 26 1/2 Mile Rd	Single Seal	7,616	COMPLETED
	26 Mile Rd from S to V Drive North	Single Seal	20,400	COMPLETED
	26 Mile Rd from V Drive North to Baseline Rd.	Single Seal	14,626*	COMPLETED
CLARENDON	23 Mile Rd from L Drive South to M-60	Single Seal	15,368	COMPLETED
	19 Mile Rd from the south county line to V Drive South	Single Seal	13,736	COMPLETED
CONVIS	16 Mile Rd from L to N Drive North	Single Seal	16,048	COMPLETED
	T Drive North from 15 to 14 Mile Rd	Single Seal	13,328	COMPLETED
	N Drive North west of 17 Mile Road to the end	Single Seal	2,676*	COMPLETED
	17 Mile Rd from N to Q Drive North	Single Seal	28,081*	COMPLETED
	Q Drive North from 17 Mile Rd to the township line	Single Seal	14,892*	COMPLETED
	17 1/2 Mile Rd from Q to S Drive North	Single Seal	10,699*	COMPLETED
	S Drive North from west of 17 1/2 Mile Rd to 17 1/2 Mile Rd north of S Drive North	Single Seal	5,845*	COMPLETED
	17 1/2 Mile Rd from S to T Drive North	Single Seal	7,066*	COMPLETED
	T Drive North from 17 1/2 Mile Rd to the township line	Single Seal	7,279*	COMPLETED
	V Drive North from the township line to the curve	Single Seal	5,845*	COMPLETED
	S Drive North from 17 1/2 Mile Road north of S Drive North to the dead end	Single Seal	1,732*	COMPLETED
ECKFORD	22 1/2 & 23 Mile Rd from H to L Drive South	Single Seal	31,280	COMPLETED
EMMETT	6 1/2 Mile Rd from D Drive North to approximately B Drive North (top of hill)	Single Seal	13,872	COMPLETED
	11 Mile Rd from Verona Rd to L Drive North	Single Seal	11,832	COMPLETED
	Verona Rd from 500' east of 11 Mile Rd to 11 1/2 Mile Rd	Single Seal	8,024	COMPLETED
	B Drive North from 8 1/2 to 9 Mile Rd	Single Seal	10,336	COMPLETED
	Eisenhower, Nixon, Dulles, Knowland, Humphrey, McArthur	Hot Mix Asphalt 1 1/2"	125,000*	COMPLETED
	9-9 1/2 Mile Rd (Wattles) from E to F Drive North	Single Seal	13,872	COMPLETED

**Single Seal:** Hot oil blend with a single layer of slag placed and rolled.

**Hot Pave Mix:** Hot mix asphalt placed with a paver and rolled.

\*50/50 Cost Share between CCRC and township

## 2007 COUNTY ROADWORK LIST (CONTINUED)

TOWNSHIP	ROAD NAME	OPERATION	TOTAL PROJECT COST ESTIMATE	
FREDONIA	H Drive South from 12 to 13 1/2 Mile Rd	Single Seal	17,408	COMPLETED
	A Drive South from 13 1/2 to 14 Mile Rd	Single Seal	6,528	COMPLETED
HOMER	30 Mile Rd from the Albion Township line to N Drive South	Single Seal	13,736	COMPLETED
	P Drive South from 28 to 29 Mile Rd	Single Seal	13,736	COMPLETED
LEE	R Drive North from 19 1/2 to 21 1/2 Mile Rd	Single Seal	26,112	COMPLETED
	R Drive North from 23 to 24 Mile Rd	Single Seal	14,008	COMPLETED
LEROY	H Drive South from 2 1/2 Mile Rd to the west county line	Single Seal	34,272	COMPLETED
	1/2 Mile Rd from Hoffman Road to D Drive South	Single Seal	17,190	COMPLETED
	4 Mile Rd from F to H Drive South	Single Seal	15,024*	COMPLETED
MARENGO	23 Mile Rd from H to L Drive North	Single Seal	32,096	COMPLETED
	20 Mile Rd from Michigan Ave to B Drive North	Single Seal	36,998*	COMPLETED
MARSHALL	Eden Street from Michigan Avenue to Bentley Blvd	Single Seal	4,562*	COMPLETED
	15 Mile Rd from I-94 overpass to L Drive North	Single Seal	27,608	COMPLETED
	Alto Relievo Way from 17 1/2 Mile Rd to Katherine Tr	Single Seal	4,046*	COMPLETED
	K Line Way from Katherine Tr to Dead End	Single Seal	816*	COMPLETED
	Kesselwood Trail	Single Seal	4,273*	COMPLETED
	Kristin	Single Seal	1,100*	COMPLETED
	Peter Pan	Single Seal	1,100	COMPLETED
NEWTON	J Drive South/Oak Grove Road from 11 Mile Rd to Lakeside Dr	Single Seal	29,920	COMPLETED
	B Drive South from 12 Mile Rd to 8 Mile Rd	Single Seal	54,400	COMPLETED
PENNFIELD	11 Mile Rd from Brown Rd to Bellevue Rd	Single Seal	10,064	COMPLETED
	Bellevue Rd from 11 Mile Rd to Jessup Rd	Single Seal	5,032	COMPLETED
	Pine Lake Rd from Bellevue Rd to Chippewa Trail	Single Seal	7,208	COMPLETED
	Pennfield Rd from McAllister Rd to the bridge	Single Seal	4,896	COMPLETED
	White Rabbit Rd from M-66 to North Ave	Single Seal	31,824	COMPLETED
	East Avenue North from White Rabbit to Poorman Rd	Single Seal	12,974*	COMPLETED
	Burrows from Clear Lake Rd to Walkinshaw	Single Seal	7,848*	COMPLETED
	Clear Lake Ave	Single Seal	7,972*	COMPLETED
	Clear Lake Rd from Walkinshaw to Lynch	Single Seal	7,387*	COMPLETED
	Community Drive	Single Seal	11,385*	COMPLETED
	Daugherty Drive	Hot Mix Asphalt 3"	20,749*	COMPLETED
	Primrose Trail—220' from the M-66 intersection	Hot Mix Asphalt 3"	3,870*	COMPLETED
SHERIDAN	29 Mile Rd from H to D Drive North	Single Seal	27,472	COMPLETED
	D Drive North from 27 to 29 Mile Rd	Single Seal	29,651*	COMPLETED
	H Drive North from 28 to 30 Mile Rd	Single Seal	29,291*	COMPLETED
TEKONSHA	East Jackson Drive—200' to Village limit	Single Seal	544	COMPLETED
	West Jackson Drive from M-60 to Village limit	Single Seal	32,096	COMPLETED

## 2007 COUNTY ROADWORK LIST (CONTINUED)

FEDERAL AID	North Ave from Battle Creek city limits to S Drive North (Bedford/Pennfield)	Hot Mix Asphalt 1 1/2"	900,000	START DATE 10-15-07
	T Drive South from 20 to 22 1/2 Mile Rd (Clarendon)	Hot Mix Asphalt 1 1/2"	625,000	COMPLETED
	11 Mile Rd and Verona Rd (Emmett)	Intersection Improvement	300,000	IN PROGRESS
	N Drive North from 16 to 20 1/2 Mile Road (Convis/Lee)	High Risk Rural Road		
	B Drive South from 9 1/2 to 12 Mile Road (Newton)	High Risk Rural Road		
	Union City Rd from H to R Drive South (Newton/Burlington)	High Risk Rural Road	total 997,600	COMPLETED
	Custer Road Bridge (Bedford)	Bridge Replacement	1,355,000	IN PROGRESS
MUNICIPALITY	City of Battle Creek local roads	Single Seal	142,004	COMPLETED

The above list notes heavy maintenance operations. It does not include routine maintenance operations. All work subject to funding levels received from the State of Michigan in accordance with Act 51. Total Project Cost Estimates may include other funding sources in addition to CCRC.